

Board of Education Annual Facilities Tour - Wednesday, January 17, 2024

Priority

Rank 1 (High) - 5 (Low)

3

Project Review Status

- **SED PROJECT STATUS:**

- If you have a question about the status of your project awaiting review, please consult our [status reports page](#) first. Upon receipt of your project, your project manager will call you to identify missing items, if necessary. Upon architectural/mechanical review, our A/Es will do likewise.

- **SED PROJECT REVIEW STATUS AS OF 01/03/2024:**

- **Architectural Review:**

- Average time for final architectural review will be about 20-22 weeks.
- The next architectural review will be 23-0190. It was logged into the review system on 08/04/23.

- **Engineering Review:**

- Average time for final engineering review will be about 22-24 weeks.
- The next engineering review will be 23-0185. It was logged into the review system on 08/01/23.
- The most recent submission has review number 23-1312. It was logged into the review system on 01/02/2024.
- The last review number assigned for 2022 was 22-2492. It was logged into the review system on 06/30/2023.

[Return to Facilities Planning Home Page](#)

HEWLETT-WOODMERE UFSD STATUS REPORT ON CAPITAL PROJECTS

District No.: 28-02-14-03

last updated on 01/08/24

REVIEW No.	BUILDING NAME/ PROJECT SCOPE	BLDG. / PROJ. NO.	SED APPROVAL	FINAL PROJECT Prj. Mgr.	Const.	Mech.	PLAN/SPEC COMPLETE	PLAN/SPEC RECEIVED	LETTER OF INTENT	VOTER AUTHOR.	CSI CODES	PROJECT COST	ESTIMATED COST ALLOW.	PRJ. MGR.	RESCUE 1 AID
Franklin Early Childhood Center:															
20-1943	Reconstruction	0-001-024	11/16/21	DONE	DONE	DONE	06/30/21	06/28/21	05/03/21	05/19/15	2,4,7	2,030,000	2,030,000	JLB	0
21-2046	Reconstruction	0-001-025	03/20/23	DONE	DONE	DONE	06/27/22	06/23/22	01/27/22	06/09/20	2,4,7,8,9,10,155,15,	790,000	790,000	JLB	0
21-1589	Reconstruction	0-001-026	06/07/22	DONE	DONE	DONE	04/04/22	03/30/22	01/27/22	05/17/16	7,155,15,16	400,000	400,000	JLB	0
22-0766	Reconstruction	0-001-027	01/24/23	DONE	DONE	DONE	10/19/22	10/18/22	09/02/22	05/17/22	4,9,14,16	300,000	300,000	JLB	0
Hewlett Elementary School:															
18-1360	Reconstruction	0-002-019	03/29/19	DONE	DONE	DONE	01/30/19	01/25/19	09/13/18	05/16/17	2,4,7,8,9	5,350,000	5,350,000	MTM	0
19-1056	Reconstruction	0-002-020	04/27/20	DONE	DONE	DONE	12/26/19	12/18/19	09/23/19	05/21/19	2,7,16	2,000,000	0	JSS	0
22-0767	Reconstruction	0-002-021	01/24/23	DONE	DONE	DONE	10/19/22	10/18/22	09/02/22	06/09/20	4,9,14,16	300,000	300,000	JLB	0
George W. Hewlett High School:															
18-1723	Reconstruction	0-006-026	09/17/19	DONE	DONE	DONE	03/27/19	03/19/19	09/13/18	05/16/17	2,4,7,9,155,15,16	10,500,000	10,500,000	MTM	0
18-0950	Reconstruction	0-006-027	01/31/19	DONE	DONE	DONE	11/28/18	11/26/18	10/01/18	05/15/18	2,4,8,9	80,000	80,000	MTM	0
19-0439	Reconstruction	0-006-028	02/11/20	DONE	DONE	DONE	09/19/19	09/13/19	06/24/19	05/11/18	8	6,000,000	6,000,000	JSS	0
21-0730	Reconstruction	0-006-029	03/01/22	DONE	DONE	DONE	11/16/21	11/16/21	11/01/21	05/11/21	4,7	645,000	645,000	JLB	0
21-1566	Reconstruction	0-006-030	06/06/22	DONE	DONE	DONE	03/28/22	03/25/22	11/10/21	06/16/20	16	21,236	21,236	JLB	0
21-1783	Reconstruction	0-006-031	08/08/22	DONE	DONE	DONE	05/09/22	05/05/22	01/27/22	06/09/20	15	600,000	600,000	JLB	0
21-1590	Reconstruction	0-006-032	06/07/22	DONE	DONE	DONE	04/04/22	03/30/22	01/27/22	06/09/20	7,9,155,15,16	325,000	325,000	JLB	0
22-0481	Reconstruction	0-006-033	01/04/23	DONE	DONE	DONE	09/14/22	09/13/22	09/08/22	05/17/22	2,4,7,8,9,155,15,16	2,650,000	2,650,000	JLB	0
23-0810	Reconstruction	0-006-034		UNREVIEWED	UNREVIEWED	UNREVIEWED	10/25/23	10/18/23	05/25/23	05/16/23	2,4,7,8,9,10,155,15,	0	0	JJH	0
23-0886	Reconstruction	0-006-035		UNREVIEWED	UNREVIEWED	UNREVIEWED	11/06/23	11/03/23	05/25/23	05/16/23	2,4,7,8,9,13,155,15,	0	0	JJH	0
	Reconstruction	0-006-036					/	/	09/29/23	/	7	0	0	JJH	0
Woodmere Middle School:															
18-2175	Reconstruction	0-008-018	09/24/19	DONE	DONE	DONE	06/20/19	06/18/19	09/13/18	05/16/17	2,4,8,9,10,155,15,16	2,025,000	2,025,000	JLB	0
20-0706	Reconstruction	0-008-019	01/29/21	DONE	DONE	DONE	10/28/20	10/05/20	10/05/20	06/16/20	14,16	277,300	0	JSS	0
23-0811	Reconstruction	0-008-020		UNREVIEWED	UNREVIEWED	UNREVIEWED	/	/	01/27/22	/	16	0	0	JLB	0
	Reconstruction	0-008-021					10/25/23	10/18/23	05/25/23	05/16/23	2,4,7,8,9,13,155,15,	0	0	JJH	0
Woodmere Educational Center:															
18-0937	Reconstruction	1-004-021	01/25/19	DONE	DONE	DONE	11/27/18	11/19/18	09/13/18	05/15/18	4	575,000	0	JLB	0
21-0530	Reconstruction	1-004-022	03/02/22	DONE	DONE	DONE	10/15/21	10/14/21	05/28/21	05/11/21	4,8	335,000	0	JLB	0
22-1508	Reconstruction	1-004-023	05/11/23	DONE	DONE	DONE	01/18/23	01/18/23	04/05/22	05/11/21	2	625,000	0	JJH	0
22-1898	Reconstruction	1-004-024	06/23/23	DONE	DONE	DONE	03/20/23	03/16/23	09/02/22	05/17/22	2,4,8,9,10,15,16	750,000	0	JJH	0
STORAGE BUILDING:															
23-0857	New Construction	2-027-001		UNREVIEWED	UNREVIEWED	UNREVIEWED	11/01/23	10/30/23	09/25/18	05/16/17	02 - 16	0	0	JJH	0
Public Library:															
18-1805	Reconstruction	6-013-009	01/10/20	DONE	DONE	DONE	04/05/19	03/28/19	10/26/18	09/01/18	155,16	820,594	0	JLB	0
Districtwide:															
	Reconstruction	7-999-004					/	/	11/25/20	/	16	0	0	JSS	0

CSI Codes: 02-Site 02-Asbestos 04-Masonry 07-Roof 08-Doors/Windows 09-Finishes 10-Specialties 13-Special Const 14-Elevator

155-HVAC 15-Plumbing 16-Electric 02-16 New/Addition

Note: ADD. REQ'D = ADDENDUM REQUIRED UNREVIEWED = FINAL REVIEW NOT STARTED

Building Condition Survey and Visual Inspection

The 2019 Enacted Budget included changes to Education Laws §409-d (Comprehensive public school building safety program) and §3641 (Special apportionments and grants-in-aid to school districts). These are the sections of state law that relate to the five year cycle for building condition surveys (BCS) and the requirement for annual visual inspections (AVI).

Under the new statute, districts must conduct Building Condition Surveys (BCS) on a staggered schedule as assigned by the Commissioner in calendar years 2020 through 2024, and every five years on that same five year cycle thereafter. To develop the schedule, NYSED created five groupings within each of the State's Labor Market Regions (LMR). One for each year. Data regarding the number of instructional buildings per district was used to equally distribute the number of buildings to be surveyed in each BCS cohort year. Next, data from the 2015 Building Condition Survey was used to assign groups with the highest number of buildings identified as 'poor' or 'unsatisfactory' to BCS cohort years 2020 and 2021.

For some districts, the new schedule will stretch out the period between the intensive building condition surveys for several years. To address this, the legislature chose to partially reinstate the visual inspection requirement, although it is no longer annual. Under the new statute, districts whose place in the new Building Condition Survey cycle means that they have not yet conducted a building condition survey by the end of calendar year 2020, and then by the end of calendar year 2022, must conduct a visual inspection in those years. Otherwise and thereafter, visual inspections need only be conducted as deemed necessary by the Commissioner.

2020 BUILDING CONDITION SURVEY AND VISUAL INSPECTION (copied from Welcome webpage 11-16-2020)

ACTION REQUIRED: Must be completed by December 31, 2020 and submitted by March 1, 2021

2020 Building Condition Survey and 2020 Visual Inspections

The 2020 Building Condition Survey (BCS) and 2020 Visual Inspection (VI) districts deadlines are looming. These surveys and inspections must be completed by 12/31/20 and submitted by 03/01/21.

Although NYSED has requested that the deadline (which is in law) be extended, an extension has not yet been provided. In the absence of such response, we encourage all districts to prepare to complete their assigned BCSs and VIs timely. Districts assigned to the 2020 BCS grouping may lose the BCS reimbursement if there is no extension and the surveys are not completed according to the statutory timelines.

Please reference the website, **Building Condition Survey and Visual Inspection:**

<https://www.p12.nysed.gov/facplan/BldgCondSurv.htm>

- 2020-2024 Building Condition Survey - [Assignment List](#)  (115KB) (07/28/20)
- 2020 and 2022 Visual Inspection - [Assignment Lists](#)  (181 KB) (11/22/19)

ACTION REQUIRED: Due March 1, 2021

Submittal of 2020 Building Condition Survey

- Each BOCES and public school district that has been assigned to complete a Building Condition Survey for all normally occupied buildings in calendar year 2020, must submit the survey data electronically in the SED Monitoring and Vendor Performance System (SED Monitoring), which may be accessed at: <http://portal.nysed.gov>.
- Designated personnel should log on to the NYSED Business Portal using their existing State Education Department Delegated Administrator Account System (SEDDAS) account and password. Once logged in, click on the link to the "SED Monitoring and Vendor Performance System," then click on "Facilities," then click "2020 Building Condition Survey."
- If you have questions or problems accessing the business portal or the SED Monitoring and Vendor Performance System, contact the SEDDAS helpdesk at SEDDAS@nysed.gov
- Additional information regarding the 2020 Building Condition Survey including BOCES/public school district assignments, instructions and answers to frequently asked questions can be found on the Office of Facilities Planning [website](#).
- Questions regarding the submission of the 2020 Building Condition Survey can be directed to the NYSED Office of Facilities Planning at (518) 474-3906 or emscfp@nysed.gov.

2020-2024 Building Condition Survey

- 2020-2024 Building Condition Survey - [Assignment List](#)  (115KB) (07/28/20)
- 2020 Building Condition Survey - [Instructions](#)  (181KB) (10/16/20)
- 2020 Building Condition Survey - [Sample Document](#)  (3,165KB) (02/12/20)
- 2020 Building Condition Survey - [Sample Building & System Rating Information](#)  (53KB) 01/06/20
- Building Condition Survey - [Frequently Asked Questions](#)  (1,042KB) (01/06/20)

2020 and 2022 Visual Inspection

- 2020 and 2022 Visual Inspection - [Assignment List](#)  (181 KB) (11/22/19)
- 2020 Visual Inspection - [Instructions](#)  (167KB) (03/05/20)
- 2020 Visual Inspection - [Sample Document](#)  (1,952KB) (02/12/20)
- 2020 Visual Inspection - [Sample Building & System Rating Information](#)  (53KB) 01/29/20
- Visual Inspection - [Frequently Asked Questions](#)  (928KB) (01/29/20)

2022 Building Condition Survey

- [2022 Building Condition Survey](#)  The surveys are in a zip file and are district-by-district in pdf format.

2021 Building Condition Survey

- [2021 Building Condition Survey](#)  The surveys are in a zip file and are district-by-district in pdf format.

2020 Building Condition Survey

- [2020 Building Condition Survey](#)  The surveys are in a zip file and are district-by-district in pdf format.

2015 Building Condition Survey

- [2015 Building Condition Survey](#)  The surveys are in a zip file and are district-by-district in pdf format.

2013 Annual Visual Inspection

2013 BCS/AVI Report data is not available. (12/30/16)

Hewlett Woodmere Union Free School District

- Prefunded Projects
- Capital Fund Projects 2015-2016
- "TBD" Projects (additional scope/information required)

Hewlett Elementary School - 002

Description of Work	FY 16/17	FY 17/18	FY 18/19	FY 19/20	FY 20/21	Inspection Comments
1.0 Site Utilities						
1.1 Water						
1.2 Site Sanitary						
1.3 Site Gas	\$7,500					Provide manual shut-off in Kitchen
1.4 Site Fuel Oil	\$20,000					Replace tank monitoring system
1.5 Site Electrical						
1.6 Drainage Systems		\$75,000				Investigate drainage/infiltration issues at lower level Speech Rm
1.7 Water Collection, Retainage						
2.0 Site Features						
2.1 Pavement				\$120,000		Replace and add parking lot gates, perimeter fencing
2.2 Sidewalks	\$85,000					Replace select asphalt with new concrete walks
2.3 Playgrounds, Play Equipment				\$325,000		Replace/Upgrade existing playground equipment and surfacing
2.4 Athletic Fields, Structures						
3.0 Substructure						
3.1 Foundations						
4.0 Building Envelope						
4.1 Structural Floors	\$250,000					Replace Cupola and select gutters & fascias
4.2 Exterior Walls, Columns			\$300,000			Select repointing, masonry repairs around building
4.3 Chimneys						
4.4 Parapets						
4.5 Exterior Doors						
4.6 Exterior Steps, Stairs, Ramps						
4.7 Fire Escapes						
4.8 Windows			\$650,000	\$650,000	\$650,000	Replace existing windows throughout (phased work)
3.3 Roof and Skylights		TBD				Repair and/or replace flat roofs and flashings
5.0 Interior Spaces						
5.1 Interior Bearing Walls						
5.2 Interior Walls						
5.3 Carpet						
5.4 Resilient Tiles, Sheet Flrg.						
5.5 Hard Flooring						
5.6 Wood						
5.7 Ceilings						
5.8 Lockers						
5.9 Interior Doors						
5.10 Interior Stairs						
5.11 Elevators & Lifts						
5.12 Interior Electrical	\$15,000					Test existing distribution board, panel boards and feeders
5.13 Lighting Fixtures				\$50,000		Replace lamps & occupancy sensors in utility/support rms.
5.14 Communications Systems					\$150,000	Provide wireless clock system throughout
5.15 Swimming Pool Systems						
6.0 Plumbing						
6.1 Water Distribution System		\$25,000				Provide backflow preventer on boiler cold water makeup line
6.2 Plumbing Drainage System				\$40,000		Add'l work in Kitchen; remove/replace classrm. sinks, DFs
6.3 Hot Water Heaters		\$15,000				Upgrades, replacement of HW heaters in Kitchen
6.4 Plumbing Fixtures		\$15,000				HW booster for pot sink and dish washer
7.0 HVAC Systems						
7.1 HVAC Systems						
7.2 Heat Generating Systems						
7.3 Heating Fuel/Energy Systems						
7.4 Cooling Generating Sys.	\$300,000		\$10,000			HVAC for lower Gym & Reading (\$300,000), IT closet (\$10,000)
7.5 Air Handling Equipment	\$2,650,000	\$2,650,000				Bldg-Wide Upgrades, Replacements (incl. \$5,300,000 project)
7.6 Piped Heating & Cooling Sys.				\$3,500		Repair existing heat exchanger
7.7 Ducted Heating & Cooling Sys.			\$225,000			HVAC Work in Admin Area, UV intakes & leaking valves
7.8 HVAC Control Systems			\$15,000			Provide dedicated exhaust for Nurse's Office
8.0 Fire Safety Systems						
8.1 Fire Alarm Systems						
8.2 Smoke Detection Systems						
8.3 Fire Suppression Systems						
8.4 Emergency/Exit Ltg. Systems	\$25,000					Upgrades & additions to intrusion alarm system
8.5 Emerg./Standby Power Sys.						
Work Subtotal	\$3,352,500	\$2,780,000	\$1,200,000	\$1,188,500	\$800,000	\$9,321,000
22% Professional Fees / Contingency:	\$737,550	\$611,600	\$264,000	\$261,470	\$176,000	
4% Inflation/yr:		\$135,664	\$117,120	\$173,996	\$156,160	
Construction Total	\$4,090,050	\$3,527,264	\$1,581,120	\$1,623,966	\$1,132,160	\$11,954,560

Hewlett Woodmere Union Free School District

Construction Cost Totals

[illegible]