

HEWLETT-WOODMERE PUBLIC SCHOOLS

Board of Education Annual Facilities Tour - Wednesday, March 20, 2024

The site visit will start in the main lobby at 7:00 pm			
			<u>Priority</u>
Woodmere Education Center 7:00 pm - 7:30 pm			Rank 1 (High) - 5 (Low)
a.	Future Consideration	Interior Door Replacement - \$ TBD	
b.	Future Consideration	Wrestling Room Improvements - Locker Room & Shower Additions Plan # 1- \$ 684,000 ; Plan # 2 - \$ 19.1 mil (JAG)	
c.	Future Consideration	Clock Tower Restoration & Masonry - \$ 285,000	
d.	Future Consideration	Sound Absorption Panels for Wrestling Room Ceiling - \$ TBD	
e.	Future Consideration	HVAC Upgrades - \$ 4,650,000	
f.	Future Consideration	Repointing, Masonry, Fascia, & Bell Tower Repairs - \$ 650,000	
g.	Future Consideration	ADA Elevator Addition - \$ 2,000,000	
h.	Future Consideration	Restroom ADA Improvements - Phase II	
i.	In Progress	Restroom ADA Improvements - Phase 1	
j.	Completed	Asphalt Pavement, Sidewalk, & Storm Drainage Project	
k.	Completed	Fire Escape Removal & Masonry Repairs	
District Wide			Rank 1 (High) - 5 (Low)
a.	Future Consideration	Exterior & Interior Lighting Upgrades (PSEG Incentives)	
b.	Future Consideration	Door Hardening (Exterior) & Replacement (Interior)	
c.	Future Consideration	Electrical Distribution Upgrades - EV Charging Stations (Busses)	
d.	Future Consideration	Plumbing Upgrades - Lead in Water Regulations	
e.	Future Consideration	CCTV Expansion & Smart Technology Upgrades	
f.	In Progress	CCTV Expansion & Smart Technology Upgrades	
g.	In Progress	Exterior & Interior Lighting Upgrades (PSEG Incentives)	

Project Review Status

- **SED PROJECT STATUS:**

- If you have a question about the status of your project awaiting review, please consult our [status reports page](#) first. Upon receipt of your project, your project manager will call you to identify missing items, if necessary. Upon architectural/mechanical review, our A/Es will do likewise.

- **SED PROJECT REVIEW STATUS AS OF 3/6/2024:**

- **Architectural Review:**

- Average time for final architectural review will be about 24-26 weeks.
- The next architectural review will be 23-0443. It was logged into the review system on 09/11/23.

- **Engineering Review:**

- Average time for final engineering review will be about 24-26 weeks.
- The next engineering review will be 23-0438 It was logged into the review system on 09/11/23.
- The most recent submission has review number 23-1590. It was logged into the review system on 03/05/2024.
- The last review number assigned for 2022 was 22-2492. It was logged into the review system on 06/30/2023.

[Return to Facilities Planning Home Page](#)

HEWLETT-WOODMERE UFSD STATUS REPORT ON CAPITAL PROJECTS

District No.: 28-02-14-03

last updated on 03/13/24

REVIEW No.	BUILDING NAME/ PROJECT SCOPE	BLDG./ PROJ. NO.	SED APPROVAL	FINAL PROJECT Prj. Mgr.	REVIEW Const.	Mech.	PLAN/SPEC COMPLETE	PLAN/SPEC RECEIVED	LETTER OF INTENT	VOTER AUTHOR.	CSI CODES	PROJECT COST	ESTIMATED COST ALLOW.	PRJ. MGR.	RESCUE 1 AID
Franklin Early Childhood Center:															
20-1943	Reconstruction	0-001-024	11/16/21	DONE	DONE	DONE	06/30/21	06/28/21	05/03/21	05/19/15	2,4,7	2,030,000	2,030,000	JLB	0
21-2046	Reconstruction	0-001-025	03/20/23	DONE	DONE	DONE	06/27/22	06/23/22	01/27/22	06/09/20	2,4,7,8,9,10,155,15,	790,000	790,000	JLB	0
21-1589	Reconstruction	0-001-026	06/07/22	DONE	DONE	DONE	04/04/22	03/30/22	01/27/22	05/17/16	7,155,15,16	400,000	400,000	JLB	0
22-0766	Reconstruction	0-001-027	01/24/23	DONE	DONE	DONE	10/19/22	10/18/22	09/02/22	05/17/22	4,9,14,16	300,000	300,000	JLB	0
Hewlett Elementary School:															
18-1360	Reconstruction	0-002-019	03/29/19	DONE	DONE	DONE	01/30/19	01/25/19	09/13/18	05/16/17	2,4,7,8,9	5,350,000	5,350,000	MTM	0
19-1056	Reconstruction	0-002-020	04/27/20	DONE	DONE	DONE	12/26/19	12/18/19	09/23/19	05/21/19	2,7,16	2,000,000	0	JSS	0
22-0767	Reconstruction	0-002-021	01/24/23	DONE	DONE	DONE	10/19/22	10/18/22	09/02/22	06/09/20	4,9,14,16	300,000	300,000	JLB	0
-	Reconstruction	0-002-022					/ /	/ /	03/08/24	/ /	10	0	0	JJH	0
George W. Hewlett High School:															
18-1723	Reconstruction	0-006-026	09/17/19	DONE	DONE	DONE	03/27/19	03/19/19	09/13/18	05/16/17	2,4,7,9,155,15,16	10,500,000	10,500,000	MTM	0
19-0439	Reconstruction	0-006-028	02/11/20	DONE	DONE	DONE	09/19/19	09/13/19	06/24/19	05/15/18	8	6,000,000	6,000,000	JSS	0
21-0730	Reconstruction	0-006-029	03/01/22	DONE	DONE	DONE	11/16/21	11/16/21	11/01/21	05/11/21	4,7	645,000	645,000	JLB	0
21-1566	Reconstruction	0-006-030	06/06/22	DONE	DONE	DONE	03/28/22	03/25/22	11/10/21	06/16/20	16	21,236	21,236	JLB	0
21-1783	Reconstruction	0-006-031	08/08/22	DONE	DONE	DONE	05/09/22	05/05/22	01/27/22	06/09/20	15	600,000	600,000	JLB	0
21-1590	Reconstruction	0-006-032	06/07/22	DONE	DONE	DONE	04/04/22	03/30/22	01/27/22	06/09/20	7,9,155,15,16	325,000	325,000	JLB	0
22-0481	Reconstruction	0-006-033	01/04/23	DONE	DONE	DONE	09/14/22	09/12/22	09/08/22	05/17/22	2,4,7,8,9,155,15,16	2,650,000	2,650,000	JJH	0
23-0810	Reconstruction	0-006-034			UNREVIEWED		10/25/23	10/18/23	05/25/23	05/16/23	2,4,7,8,9,10,155,15,	0	0	JJH	0
23-0886	Reconstruction	0-006-035			UNREVIEWED		11/06/23	11/03/23	05/25/23	05/16/23	2,4,7,8,9,13,155,15,	0	0	JJH	0
23-1476	Reconstruction	0-006-036			UNREVIEWED		02/06/24	02/05/24	09/29/23	05/16/23	7	0	0	JJH	0
Woodmere Middle School:															
18-2175	Reconstruction	0-008-018	09/24/19	DONE	DONE	DONE	06/20/19	06/18/19	09/13/18	05/16/17	2,4,8,9,10,155,15,16	2,025,000	2,025,000	JLB	0
20-0706	Reconstruction	0-008-019	01/29/21	DONE	DONE	DONE	10/28/20	10/05/20	10/05/20	06/16/20	14,16	277,300	0	JSS	0
-	Reconstruction	0-008-020					/ /	/ /	01/27/22	/ /	16	0	0	JLB	0
23-0811	Reconstruction	0-008-021			UNREVIEWED		10/25/23	10/18/23	05/25/23	05/16/23	2,4,7,8,9,13,155,15,	0	0	JJH	0
Woodmere Educational Center:															
21-0530	Reconstruction	1-004-022	03/02/22	DONE	DONE	DONE	10/15/21	10/14/21	05/28/21	05/11/21	4,8	335,000	0	JLB	0
22-1508	Reconstruction	1-004-023	05/11/23	DONE	DONE	DONE	01/18/23	01/18/23	04/05/22	05/11/21	2	625,000	0	JJH	0
22-1898	Reconstruction	1-004-024	06/23/23	DONE	DONE	DONE	03/20/23	03/16/23	09/02/22	05/17/22	2,4,8,9,10,15,16	750,000	0	JJH	0
STORAGE BUILDING:															
23-0857	New Construction	2-027-001			UNREVIEWED		11/01/23	10/30/23	09/25/18	05/16/17	02 - 16	0	0	JJH	0
Public Library:															
18-1805	Reconstruction	6-013-009	01/10/20	DONE	DONE	DONE	04/05/19	03/28/19	10/26/18	09/01/18	155,16	820,594	0	JLB	0
Districtwide:															
-	Reconstruction	7-999-004					/ /	/ /	11/25/20	/ /	16	0	0	JSS	0

CSI Codes: 02-Site 02-Asbestos 04-Masonry 07-Roof 08-Doors/Windows 09-Finishes 10-Specialties 13-Special Const 14-Elevator
155-HVAC 15-Plumbing 16-Electric 02-16 New/Addition

Note: ADD. REQ'D = ADDENDUM REQUIRED UNREVIEWED = FINAL REVIEW NOT STARTED

Building Condition Survey and Visual Inspection

The 2019 Enacted Budget included changes to Education Laws §409-d (Comprehensive public school building safety program) and §3641 (Special apportionments and grants-in-aid to school districts). These are the sections of state law that relate to the five year cycle for building condition surveys (BCS) and the requirement for annual visual inspections (AVI).

Under the new statute, districts must conduct Building Condition Surveys (BCS) on a staggered schedule as assigned by the Commissioner in calendar years 2020 through 2024, and every five years on that same five year cycle thereafter. To develop the schedule, NYSED created five groupings within each of the State's Labor Market Regions (LMR). One for each year. Data regarding the number of instructional buildings per district was used to equally distribute the number of buildings to be surveyed in each BCS cohort year. Next, data from the 2015 Building Condition Survey was used to assign groups with the highest number of buildings identified as 'poor' or 'unsatisfactory' to BCS cohort years 2020 and 2021.

For some districts, the new schedule will stretch out the period between the intensive building condition surveys for several years. To address this, the legislature chose to partially reinstate the visual inspection requirement, although it is no longer annual. Under the new statute, districts whose place in the new Building Condition Survey cycle means that they have not yet conducted a building condition survey by the end of calendar year 2020, and then by the end of calendar year 2022, must conduct a visual inspection in those years. Otherwise and thereafter, visual inspections need only be conducted as deemed necessary by the Commissioner.

BUILDING CONDITION SURVEY AND VISUAL INSPECTION

ACTION REQUIRED

2023 Building Condition Survey

The 2023 Building Condition Survey (BCS) must be submitted by 03/01/24.

2024 Building Condition Survey

The 2024 Building Condition Survey (BCS) blank survey is now available. Districts / BOCES should schedule the reviews of their facilities with an Architectural/Engineering firm so that the survey work is completed by 12/31/2024. The 2024 BCS survey data is to be submitted no later than March 1, 2025.

2022 Visual Inspection

The 2022 Visual Inspections should have been completed and submitted by this time. There are no Visual Inspections (VI) scheduled for 2023 or 2024. If you have any questions, contact our office.

Please reference the website, **Building Condition Survey and Visual Inspection:**

<https://www.p12.nysed.gov/facplan/BldgCondSurv.htm>

- 2020-2024 Building Condition Survey - [Assignment List](#)  (115KB) (07/28/20)
- 2020 and 2022 Visual Inspection - [Assignment Lists](#)  (181 KB) (11/22/19)

ACTION REQUIRED

Submittal of Building Condition Survey

- Each BOCES and public school district that has been assigned to complete a Building Condition Survey for all normally occupied buildings in their assigned calendar year, must submit the survey data electronically in the SED Monitoring and Vendor Performance System (SED Monitoring), which may be accessed at: <http://portal.nysed.gov>.
- Designated personnel should log on to the NYSED Business Portal using their existing State Education Department Delegated Administrator Account System (SEDDAS) account and password. Once logged in, click on the link to the "SED Monitoring and Vendor Performance System," then click on "Facilities," then click "2023 Building Condition Survey" or the "2024 Building Condition Survey" for their respective assigned year.
- If you have questions or problems accessing the business portal or the SED Monitoring and Vendor Performance System, contact the SEDDAS helpdesk at SEDDAS@nysed.gov
- Additional information regarding the Building Condition Survey including BOCES/public school district assignments, instructions and answers to frequently asked questions can be found on the Office of Facilities Planning [website](#).
- Questions regarding the submission of the Building Condition Survey can be directed to the NYSED Office of Facilities Planning at (518) 474-3906 or emscfp@nysed.gov or BuildingConditionSurvey@nysed.gov.

2020-2024 Building Condition Survey

- 2020-2024 Building Condition Survey - [Assignment List](#)  (115KB) (07/28/20)
- 2024 Building Condition Survey - [Blank Document](#)  (695KB) (12/18/23)
- 2020 Building Condition Survey - [Instructions](#)  (181KB) (10/16/20)
- 2020 Building Condition Survey - [Sample Document](#)  (3,165KB) (02/12/20)
- 2020 Building Condition Survey - [Sample Building & System Rating Information](#)  (53KB) 01/06/20
- Building Condition Survey - [Frequently Asked Questions](#)  (1,042KB) (01/06/20)

2020 and 2022 Visual Inspection

- 2020 and 2022 Visual Inspection - [Assignment List](#)  (181 KB) (11/22/19)
- 2020 Visual Inspection - [Instructions](#)  (167KB) (03/05/20)
- 2020 Visual Inspection - [Sample Document](#)  (1,952KB) (02/12/20)
- 2020 Visual Inspection - [Sample Building & System Rating Information](#)  (53KB) 01/29/20
- Visual Inspection - [Frequently Asked Questions](#)  (928KB) (01/29/20)

2022 Building Condition Survey

- [2022 Building Condition Survey](#)  The surveys are in a zip file and are district-by-district in pdf format.

2021 Building Condition Survey

- [2021 Building Condition Survey](#)  The surveys are in a zip file and are district-by-district in pdf format.

2020 Building Condition Survey

- [2020 Building Condition Survey](#)  The surveys are in a zip file and are district-by-district in pdf format.

2015 Building Condition Survey

Woodmere Education Center



WOODMERE EDUCATION CENTER		
BCS item #	Description	Cost
42	Site Fuel Oil	\$325,000.00
43	Site Electrical	\$450,000.00
56	Sidewalks	\$185,000.00
60	Related Structures	\$80,000.00
61	Foundation	\$12,000.00
65	Structural Floors	\$55,000.00
66	Exterior Walls/Columns	\$285,000.00
69	Exterior Doors	\$27,000.00
70	Exterior Steps, Stairs and Ramps	\$35,000.00
73	Roof and Skylights	\$28,000.00
74	Interior Bearing Walls and Fire Walls	\$85,000.00
77	Resilient Tiles or Sheet Flooring	\$10,000.00
82	Interior Doors	\$238,000.00
88	Ventilation Systems	\$4,650,500.00
92	HVAC Control Systems	\$450,000.00
96	Hot Water Heaters	\$45,000.00
105	Fire Alarm Systems	\$385,000.00
115	Interior Accessible Route	\$2,000,000.00
	Building Total	\$9,020,500.00

Hewlett Woodmere Union Free School District

	Prefunded Projects
	Capital Fund Projects 2015-2016
	"TBD" Projects (additional scope/information required)

Woodmere Education Center - 004

Description of Work	FY 16/17	FY 17/18	FY 18/19	FY 19/20	FY 20/21	Inspection Comments
1.0 Site Utilities						
1.1 Water						
1.2 Site Sanitary						
1.3 Site Gas						
1.4 Site Fuel Oil						
1.5 Site Electrical				\$75,000		Provide pole-mtd light fixtures for parking lot
1.6 Drainage Systems						
1.7 Water Collection, Retainage						
2.0 Site Features						
2.1 Pavement						
2.2 Sidewalks					\$180,000	Replace sidewalks along Broadway, Johnson Place
2.3 Playgrounds, Play Equipment						
2.4 Athletic Fields, Structures						
3.0 Substructure						
3.1 Foundations						
4.0 Building Envelope						
4.1 Structural Floors						
4.2 Exterior Walls, Columns		\$300,000				Select repointing, masonry repairs around building
4.3 Chimneys						
4.4 Parapets		\$175,000				Repair existing Bell Tower, exterior fascias and trim
4.5 Exterior Doors						
4.6 Exterior Steps, Stairs, Ramps						
4.7 Fire Escapes						
4.8 Windows	\$327,000					Remove, replace remaining exist'g wood windows (phased)
4.9 Roof and Skylights						
5.0 Interior Spaces						
5.1 Interior Bearing Walls			\$684,000			Alterations for new Locker & Shower Rooms
5.2 Interior Walls						
5.3 Carpet						
5.4 Resilient Tiles, Sheet Flrg.					\$185,000	Replace VAT and VCT flooring in select areas
5.5 Hard Flooring						
5.6 Wood						
5.7 Ceilings						
5.8 Lockers						
5.9 Interior Doors					\$65,000	Replace select doors & hardware for ADA compliance
5.10 Interior Stairs						
5.11 Elevators & Lifts	\$50,000				\$585,000	New delivery lift (\$50,000), elevator addition, stair (\$585,000)
5.12 Interior Electrical					\$225,000	Upgrade panel boards and replace feeders
5.13 Lighting Fixtures						
5.14 Communications Systems				\$150,000		Provide wireless clock system throughout
5.15 Swimming Pool Systems						
6.0 Plumbing						
6.1 Water Distribution System						
6.2 Plumbing Drainage System						
6.3 Hot Water Heaters					\$8,000	Replace domestic hot water heater
6.4 Plumbing Fixtures	\$250,000					Replace toilet fixtures, incl. improvements for ADA comp.
7.0 HVAC Systems						
7.1 HVAC Systems						
7.2 Heat Generating Systems					\$1,220,000	Building-Wide HVAC Upgrades, incl. Auditorium
7.3 Heating Fuel/Energy Systems					TBD	Convert existing heating systems to hot water
7.4 Cooling Generating Sys.				\$60,000		Replace select add'l window units with split units (phased)
7.5 Air Handling Equipment						
7.6 Piped Heating & Cooling Sys.						
7.7 Ducted Heating & Cooling Sys.			\$127,500			Provide new fire dampers, exhaust fans, ductwork mod's
7.8 HVAC Control Systems				\$220,000		Replace pneumatic system with DDC
8.0 Fire Safety Systems						
8.1 Fire Alarm Systems						
8.2 Smoke Detection Systems						
8.3 Fire Suppression Systems						
8.4 Emergency/Exit Ltg. Systems						
8.5 Emerg./Standby Power Sys.						
Work Subtotal	\$627,000	\$475,000	\$811,500	\$505,000	\$2,468,000	\$4,886,500
22% Professional Fees / Contingency:	\$137,940	\$104,500	\$178,530	\$111,100	\$542,960	
4% Inflation/yr:		\$23,180	\$79,202	\$73,932	\$481,754	
Construction Total	\$764,940	\$602,680	\$1,069,232	\$690,032	\$3,492,714	\$6,619,598

Construction Cost Totals

[illegible]